



Task Force SAFE

Objective

The objective of this service contract is for the Contractor to provide technical services including, but not limited to inspections, assessments, repairs, testing, reports, training for facilities, and operations-related projects.

Definitions

- **LHS Electrical Deficiency:** A deficiency that is in its current state likely to bring harm or damage.
- **Imminent LHS Electrical Deficiency is defined as:** A deficiency that is in its current state is certain to bring harm or damage.
- **Mitigated is defined as:** The action of reducing an Imminent LHS deficiency.
- **RAC – Risk Assessment Code:** To provide insight for safety personnel the severity of identified deficiencies if left as found and is meant for information purposes only.
- **RAC 1:** Immediate danger to public or property with critical to catastrophic consequences.
- **RAC 2:** Possible danger to public or property with significant to minor consequences.

Workflow

1. Inspections will be performed from source to end users.
2. When a deficiency is identified, it will always be documented, at that point and time it was found.
3. If a deficiency is found it will never be left in its current unsafe condition. A deficiency will either be repaired or mitigated.
4. Mitigating actions could include, but are not limited to, isolating the supply, posting warning signs and/or barriers or even just making the site aware of the risk.
5. On recording any deficiency, it will be recorded at the status as to which it was initially inspected.
6. Actions have been put in place by TFS, in order to allow a true reflection of the condition of all inspected electrical systems and facilities.

Closing Summary

The inspection report provides a simple engineering view of a facilities electrical safety condition where it can continue to be used safely, along with all LHS deficiencies being highlighted in accordance with the general scope of the TF SAFE contract. This medium can supply a brief insight to the possible risk factors in and around a specific location within the AOR either CENTCOM wide or locally for the commander at a specific FOB. The TFS team can provide specialist knowledge and experience to assist in reducing the overall risk.

Inspection-Report_TFSAFE_Full_ALQ26_SDP-3-N_113_12-06-26_1-6

Base Location	Al Quwayrah	Date:	12-JUN-2026
Base Code	ALQ26	Team #:	113
Building #	SDP-3-N	System Voltage	230/400
Building Type	SDP	Inspection Phase	Full Inspection
Previous Report #:	N/A	Work Order:	TFS-ALQ26-2026-00010

Physical Building Location Description:

Located behind gym on the northern perimeter.

Overall Building Electrical System: Fair


Building Picture:



Deficiencies (6):

Deficiency #1	RAC 2	Occurrences: 1
----------------------	--------------	-----------------------


Description: SDP-3-N is unlisted.



Location:	Located behind gym on the northern perimeter.
Category:	Unlisted Equipment
Equipment:	SDP
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 511: Compliance with standards
Status:	Open

Deficiency #2	RAC 2	Occurrences: 1
----------------------	--------------	-----------------------

Description: No dead front present within SDP. Access requires the use of a key or a tool.



Location:	Within SDP.
Category:	Improper Use / Damaged
Equipment:	SDP
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 132: Protection against electric shock
Status:	Open

Deficiency #3	RAC 2	Occurrences: 1
----------------------	--------------	-----------------------

Description: No supplementary bond present to door.



Location:	Within SDP.
Category:	Grounding and Bonding
Equipment:	SDP
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 542: Earthing arrangements
Status:	Open

Deficiency #4	RAC 2	Occurrences: 5
----------------------	--------------	-----------------------

Description: Unused openings compromising integrity of IP rating.



Location:	Within SDP.
Category:	Improper Use / Damaged
Equipment:	SDP
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 522: Selection and erection of wiring systems in relation to external influences
Status:	Open

Deficiency #5	RAC 2	Occurrences: 2
----------------------	--------------	-----------------------


Description: Circuit 1/TP - 35mm² conductors in parallel fed from 400A MCCB. Circuit 2/TP - 35mm² conductors fed from 250A MCCB.



Location:	Within SDP.
Category:	Improper Use / Damaged
Equipment:	SDP
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard Appx 4: Current carrying capacities and voltage drop for cables
Status:	Open

Deficiency #6	RAC 3	Occurrences: 2
----------------------	--------------	-----------------------

Description: Redundant outgoing circuits have bare ends left exposed.



Location:	Within SDP.
Category:	Poor Workmanship
Equipment:	SDP
Imminent:	No
Action:	N/A
Assigned To:	Task Force SAFE
Code:	British Standard 510: Common rules
Status:	Closed / Repaired

Inspection-Report_TFSAFE_Full_ALQ26_SDP-3-N_113_12-06-26_1-6

Base Location	Al Quwayrah	Date:	12-JUN-2026
Base Code	ALQ26	Team #:	113
Building #	SDP-3-N	System Voltage	230/400
Building Type	SDP	Inspection Phase	Full Inspection
Previous Report #:	N/A	Work Order:	TFS-ALQ26-2026-00010

Summary of Findings:

x 1 SDP. x 1 630A 3P MCCB. x 1 400A 3P MCCB. x 1 250A 3P MCCB. x 1 100A 3P MCCB. All cabling, terminations and earthing arrangements. Earth path is by way of steel wire armouring and 70mm² ground electrode conductors run in parallel. Ze readings are high but still within the maximum permitted tolerance of 0.8 Ohms.

Signatures:

Inspector 1: Jon Sharp

Date: 12-JUN-2026

Inspector 2: Giles Vincent-Edwards

Date: 12-JUN-2026

QC Reviewer: David Forbes

Date: 12-JUN-2026