



Task Force SAFE

Objective

The objective of this service contract is for the Contractor to provide technical services including, but not limited to inspections, assessments, repairs, testing, reports, training for facilities, and operations-related projects.

Definitions

- **LHS Electrical Deficiency:** A deficiency that is in its current state likely to bring harm or damage.
- **Imminent LHS Electrical Deficiency is defined as:** A deficiency that is in its current state is certain to bring harm or damage.
- **Mitigated is defined as:** The action of reducing an Imminent LHS deficiency.
- **RAC – Risk Assessment Code:** To provide insight for safety personnel the severity of identified deficiencies if left as found and is meant for information purposes only.
- **RAC 1:** Immediate danger to public or property with critical to catastrophic consequences.
- **RAC 2:** Possible danger to public or property with significant to minor consequences.

Workflow

1. Inspections will be performed from source to end users.
2. When a deficiency is identified, it will always be documented, at that point and time it was found.
3. If a deficiency is found it will never be left in its current unsafe condition. A deficiency will either be repaired or mitigated.
4. Mitigating actions could include, but are not limited to, isolating the supply, posting warning signs and/or barriers or even just making the site aware of the risk.
5. On recording any deficiency, it will be recorded at the status as to which it was initially inspected.
6. Actions have been put in place by TFS, in order to allow a true reflection of the condition of all inspected electrical systems and facilities.

Closing Summary

The inspection report provides a simple engineering view of a facilities electrical safety condition where it can continue to be used safely, along with all LHS deficiencies being highlighted in accordance with the general scope of the TF SAFE contract. This medium can supply a brief insight to the possible risk factors in and around a specific location within the AOR either CENTCOM wide or locally for the commander at a specific FOB. The TFS team can provide specialist knowledge and experience to assist in reducing the overall risk.

Inspection-Report_TFSAFE_Full_7NX32_Hangar-RM-2_128_17-06-26_1-3

Base Location	H-5 (Jordan)	Date:	17-JUN-2026
Base Code	7NX32	Team #:	128
Building #	Hangar-RM-2	System Voltage	230/400
Building Type	HANGAR	Inspection Phase	Full Inspection
Previous Report #:	N/A	Work Order:	TFS-7NX32-2026-00004

Physical Building Location Description:

Hangar is located adjacent to the flightline. Rm-2 is located on right side of building as entered from the car park, West wall.

Overall Building Electrical System: Fair

Building Picture:



Deficiencies (3):

Deficiency #1	RAC 2	Occurrences: 2
----------------------	--------------	-----------------------

Description: CPC is poorly terminated.



Location:	AC units, back wall.
Category:	Improper Terminations
Equipment:	WLT
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 526: Electrical connections
Status:	Closed / Repaired

Deficiency #2	RAC 2	Occurrences: 9
----------------------	--------------	-----------------------

Description: LED drivers are unlisted. Data sheet required.



Location:	LED drivers at light fixtures.
Category:	Unlisted Equipment
Equipment:	WLT
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 511: Compliance with standards
Status:	Open

Deficiency #3	RAC 2	Occurrences: 9
----------------------	--------------	-----------------------

Description: Exposed single insulated cables above the ceiling.



Location:	Cables above the ceiling at the light fixtures.
Category:	Improper Use / Damaged
Equipment:	WLT
Imminent:	No
Action:	N/A
Assigned To:	O&M; Provider
Code:	British Standard 522: Selection and erection of wiring systems in relation to external influences
Status:	Closed / Repaired

Inspection-Report_TFSAFE_Full_7NX32_Hangar-RM-2_128_17-06-26_1-3

Base Location	H-5 (Jordan)	Date:	17-JUN-2026
Base Code	7NX32	Team #:	128
Building #	Hangar-RM-2	System Voltage	230/400
Building Type	HANGAR	Inspection Phase	Full Inspection
Previous Report #:	N/A	Work Order:	TFS-7NX32-2026-00004

Summary of Findings:

Signatures:

Inspector 1: Brett Smithson

Date: 17-JUN-2026

Inspector 2: Andrew McLean

Date: 17-JUN-2026

QC Reviewer: David Forbes

Date: 19-JUN-2026